## Service First GP (Pty) Ltd

Unit 206 Flaming Rock Road, Northlands Business Park, Newmarket Road Northriding, Johannesburg, 2169

Tel: +27 11 704 2024 Fax: +27 11 704 1695 Email: <u>service@sfgp.co.za</u> Website: www.sfirst.co.za

#### PRE-COMMISSIONING - START UP CHECK LIST

Company:	HVAC Installation	
Attention:	Stephan Smit	
Project:	83J819 FNB Ferndale	
Chiller Model & Quantity:	2* CGAF 150 56 SN	
Chiller Serial Number:	TBA	

In order for SFGP Service to commission your Trane equipment, please confirm that the items listed below are complete.

	Items to be completed prior to commissioning (Please sign off each item):	
1.	Unit fully inspected and any damages notified to Trane prior to arranging a commissioning date	ves
2.	Unit installed level	yes
3.	Service clearances according to specifications	ves
4.	Isolators installed	Nes
5.	Thermometer wells installed on the inlet and outlet water pipes of the chiller	ves
6.	Water pressure gauges installed on the inlet and outlet water pipes of the chiller	1105
7.	Balancing valves installed on leaving water piping (Condenser and Evaporator)	ves
8.	Flow switches installed on the leaving pipes and wired directly to the chiller	ves
9.	Water systems flushed and clean prior to piping up to the chiller	ves
10.	All strainers cleaned after flushing	ves
11.	Water treated accordingly by a professional water treatment company (customer to provide	yes
	a water treatment certificate)	No
12.	Water flow checked and balanced at units' design specification	Trane
13.	Control wiring pump interlocks installed and wired into the chillers panel	Trane
14.	Power cables installed and sized correctly to allow a maximum allowed voltage drop of 2% at	Trane
1.	start up amperage.	yes
15.	Power to unit connected and proven (should be within a maximum of 2% margin) 406; 404;	+05 yes.
16.	Phase rotation to be verified in the clockwise direction	ves
17.	Unit powered up 24 hours prior to commissioning date	ves
18.	Ensure heaters are on after unit is powered up	ves
19.	Cooling load available for 4 to 6 hours (minimum 60% of chiller capacity)	ues
20.	A member of your commissioning Team available to verify water flows and electrical interlocks	
21.	All access arranged and commissioning agent notified of any specific security or medical requirements	yes
22.	Pumps controlled by either a BMS system or directly from chiller (No pump may be in manual operation)	yes.

Managing Director: D. W. Viljoen Company Registration No.: 2016/384405/07 Vat Registration No.: 4310195922



Authorized Distributor of



For ice making units only:

23. Certification of correct glycol concentration according to the chillers design specifications

NA

Once the site is ready as per the above requested items, please send this form to the email address listed below to schedule a commissioning date. (Commission date to be allocated in a 14-day period from completed pre-commissioning sheet)

Please note:

Should this list be fully signed off and our staff arrive for commissioning and identify discrepancies or items not done on the list we will then charge for extra hours spent on site or return trip while waiting for items to be correctly completed.

Email: service@sfgp.co.za
Please cc mark@sfgp.co.za
Carey@sfgp.co.za

Date: half from the property of the property o	30/04/2021
Contact Name:	Lacques
Contact number:	073 741 6926
Commissioning date required:	03/05/2021
Signature:	All the second s



# TRACER"

Tuesday, May 25, 2021 03:41:50 PM SAST

#### **ASHRAE Chiller Report**

Prepared for: FNB Ferndale

Technician:

Ryan Kemp

Chiller Name:

Chiller 1

Model Number:

CGAF150DEAGNC2XXWXN BNNX3XB1EBXF1XLXXXXX

XX1EA8XXXX1AXXAA1XX

Serial Number:

ELD04920

Job Name:

**FNB Ferndale** 

Work Order Number:

Commissioning

Location:

Ferndale

Sales Office Name:

Service First GP (Pty) Ltd

Sales Order Number:

83J819

Sales Office Address:

206 Flaming Rock Road, Northands

bussiness park

Newmarket Street, Northriding Johannesburg, Gauteng, 2174

Sales Office Phone Number: 0117042024

**Customer Name:** 

**HVAC** 

Customer Address:

Customer Phone Number:

#### Notes:

- · Checked phase rotation on incomer. Clockwise
- Checked unit supply voltage. AB=400V BC=401V AC=399V
- · Checked Vibration pads have been installed.
- · Checked unit for any visible signs of damage.
- · Check for leaks, no visible leaks found.
- · Checked and verified configuration and settings.
- · Verified all LLID's.
- · Tested all compressor motors.
- · Physically checked connection for loose connection.
- · Evaporator pressure drop was measured at 40kPa.
- · Tested all heaters and operation all in order.
- · Tested flow switch operation all in order.
- · Wired in Flow switch interlock with pump contactor.
- · Checked all fans for damage and their direction.
- · Charged both circuits with R410a refrigerant as per Subcooling (measured at 10'C at full load).
- · Test chiller at full load.

# Chiller Status EmptyPlaceHolder

Emptyr laceriolaer		
Active Chilled Water Setpoint	6.0	°C
Active Chilled Water Setpoint Source	BAS	
Active Demand Limit Setpoint	100.0%	
Air Flow Ckt1	100.0%	
Air Flow Ckt2	100.0%	
Evaporator Water Flow Switch	Flow	
Condenser Refrigerant Pressure Ckt	1 2484.0	kPaG
Condenser Refrigerant Pressure Ckt2	2 2562.0	kPaG
Condenser Saturated Rfgt Temp Ckt	1 42.7	°C
Condenser Saturated Rfgt Temp Ckt	2 43.9	°C
Differential Refrigerant Pressure Ckt	1712.2	kPaD
Differential Refrigerant Pressure Ckt2	2 1774.2	kPaD
Evaporator Approach Temperature Ckt1	3.6	°C
Evaporator Approach Temperature Ckt2	3.0	°C
Evaporator Entering Water Temperature	11.4	°C
Evaporator Leaving Water Temperature	6.0	°C
Evaporator Refrigerant Pressure Ckt	1 771.8	kPaG
Evaporator Refrigerant Pressure Ckt	2 787.8	kPaG
Evaporator Saturated Rfgt Temp Ckt	1 2.4	°C
Evaporator Saturated Rfgt Temp Ckt	2 3.0	°C
Evaporator Water Flow Status	Flow	
Outdoor Air Temperature	19.4	°C
Running Time Cprsr1A	01:33	Hr:Min
Running Time Cprsr1B	01:37	Hr:Min
Running Time Cprsr1C	01:35	Hr:Min
Running Time Cprsr2A	01:46	Hr:Min
Running Time Cprsr2B	01:41	Hr:Min
Running Time Cprsr2C	01:40	Hr:Min
Starts Cprsr1A	6	
Starts Cprsr1B	6	
Starts Cprsr1C	6	
Starts Cprsr2A	6	
Starts Cprsr2B	6	
Starts Cprsr2C	6	
Top Level Mode	Running	
Top Level Mode Ckt1	Running	

Top Level	Mode	Ckt2
-----------	------	------

Running

Signed:

Date:

Copyright © 2021 Trane, Inc. All rights reserved. Trane, the Trane logo and Tracer TU are either registered trademarks or trademarks of Trane in the United States and/or other countries.

Protected by U.S. Patents.



### TRACER"



Wednesday, May 26, 2021 01:16:18 PM SAST

### **ASHRAE Chiller Report**

Prepared for: FNB Ferndale

Technician:

Ryan Kemp

Chiller Name:

Chiller 2

Model Number:

CGAF150DEAGNC2XXWXN BNNX3XB1EBXF1XLXXXXX

XX1EA8XXXX1AXXAA1XX

Serial Number:

ELD04919

Job Name:

**FNB** Ferndale

Work Order Number:

Commissioning

Location:

Ferndale

Sales Office Name:

Service First GP (Pty) Ltd

Sales Order Number:

83J819

Sales Office Address:

206 Flaming Rock Road, Northands

bussiness park

Newmarket Street, Northriding Johannesburg, Gauteng, 2174

Sales Office Phone Number: 0117042024

**Customer Name:** 

**HVAC** 

**Customer Address:** 

**Customer Phone Number:** 

- Notes: · Checked phase rotation on incomer. Clockwise
  - Checked unit supply voltage. AB=400V BC=401V AC=399V
  - Checked Vibration pads have been installed.
  - · Checked unit for any visible signs of damage.
  - · Check for leaks, no visible leaks found.
  - · Checked and verified configuration and settings.
  - · Verified all LLID's.
  - · Tested all compressor motors.
  - Physically checked connection for loose connection.
  - Evaporator pressure drop was measured at 45kPa.
  - Tested all heaters and operation all in order.
  - · Tested flow switch operation all in order.
  - Wired in Flow switch interlock with pump contactor.
  - · Checked all fans for damage and their direction.
  - Charged both circuits with R410a refrigerant as per Subcooling (measured at 10'C at full load).
  - · Test chiller at full load.

#### **Chiller Status**

### **EmptyPlaceHolder**

Imply! Idoorioido.		
Active Chilled Water Setpoint	6.0	°C
Active Chilled Water Setpoint Source	BAS	
Active Demand Limit Setpoint	100.0%	
Air Flow Ckt1	100.0%	
Air Flow Ckt2	100.0%	
Evaporator Water Flow Switch	Flow	
Condenser Refrigerant Pressure Ckt	1 2577.6	kPaG
Condenser Refrigerant Pressure Ckt	2 <b>2624.8</b>	kPaG
Condenser Saturated Rfgt Temp Ckt	1 44.2	°C
Condenser Saturated Rfgt Temp Ckt	2 44.9	°C
Differential Refrigerant Pressure Ckt	1 1786.2	kPaD
Differential Refrigerant Pressure Ckt	2 1836.0	kPaD
Evaporator Approach Temperature Ckt1	3.1	°C
Evaporator Approach Temperature Ckt2	3.2	°C
Evaporator Entering Water Temperature	11.8	°C
Evaporator Leaving Water Temperature	6.2	°C
Evaporator Refrigerant Pressure Ck	1 791.4	kPaG
Evaporator Refrigerant Pressure Ck	2 788.8	kPaG
Evaporator Saturated Rfgt Temp Ck	t1 3.1	°C
Evaporator Saturated Rfgt Temp Ck	t2 3.0	°C
Evaporator Water Flow Status	Flow	
Outdoor Air Temperature	20.6	°C
Running Time Cprsr1A	01:03	Hr:Min
Running Time Cprsr1B	01:01	Hr:Min
Running Time Cprsr1C	01:01	Hr:Min
Running Time Cprsr2A	01:26	Hr:Min
Running Time Cprsr2B	01:23	Hr:Min
Running Time Cprsr2C	01:49	Hr:Min
Starts Cprsr1A	5	
Starts Cprsr1B	4	
Starts Cprsr1C	5	
Starts Cprsr2A	5	
Starts Cprsr2B	4	
Starts Cprsr2C	5	
Top Level Mode	Running	
Top Level Mode Ckt1	Running	

Top Lev	el Mode	Ckt2
---------	---------	------

Running

Signed:

Date:

26/05/2021

Copyright © 2021 Trane, Inc. All rights reserved. Trane, the Trane logo and Tracer TU are either registered trademarks or trademarks of Trane in the United States and/or other countries.

Protected by U.S. Patents.