



Project:	FNB FERNDALE
Project No.:	
Date:	19/05/2021
Tecnician	Percy

## <u>Testing & Commissioning:</u> <u>Air Handling Unit Testing Log Sheet</u>

AHU Designation:		ON THE PLANTROOM UNIT NO 2 FROM WEST				
Drawing Reference:			AHU GR -01			
Area Served:		CALL CENTRE WEST RUN				
Design Data:						
Air-flow	(m <sup>3</sup> /s)		4.000			
Heating Capacity	(kW)	4.000 37.500				
Cooling Capacity	(kW)					
Motor Size	(kW)	80.300				
Waterflow	(I/s)	4,45 * 2 3.070				
	(1, 5)		31070			
Actual AHU Data:			CVCTEMAID			
Make		SYSTEMAIR				
Model		SYS-AH-V-7				
Serial No.	(1.)(()		SE 210101-M-4M-C			
Motor Size	(kW)		4,45 * 2			
Motor Rated FLA	(A)	6,8 * 2				
Motor Speed	RPM		2480			
Motor Efficiency  Motor Power Factor	η		69.30% 			
	N		/3			
Temperatures and water:						
Water Entering Temperature	°C		6			
Water Leaving Temperature	°C		9.7			
Water Entering Coil Pressure	kPa		240			
Water Leaving Coil Pressure	kPa		200			
Water Flow	(I/s)		3			
		Cooling / Heating				
Ambient	°C	20				
On Coil Temprature	°C	20 / 22				
Off Coil Temprature	°C		10 / 32			
AHU Testing Data:						
Method of Measurement		ANEMOMETER				
Position of Measurement		ON THE RETURN AIR FITERS				
Measuring Area Dimensions	(W, H, ø)	1.200 1.500				
Measuring Area	(m <sup>2</sup> )	1.8				
Average Velocity	(m/s)	2.24				
Calculated Air-flow	(m <sup>3</sup> /s)	4.032				
Fan percentage	(%)	55% @ static pressure set point of 90 pa				
		Phase 1	Phase 2	Phase 3		
Line Voltage	(V)	232	233	232		
Line Amperage total	(A)	72.6	72.9	70.8		
Fan 1 Amperage	(A)	5.7	5.8	5.8		
Fan 2 Amperage	(A)	6.1	6.1	6.1		
Overload Settings	(A)	Fan 1 : 6,5 amps	Fan 2 : 6,5 amps			
Heater Amps	Step 1	15.7	15.7	15.1		
Heater Amps	Step 2	15.7	15.7	15.7		
Heater Amps	Step 3	26	26.5	26		
Heater safety 1 working	OH stat	YES				
Heater safety 2 working	Pressure switch					
Calculated heating capacity	(kW)		39.9851			
Notos						
Notes:						

Notes:

FNB FERNDALE

Project: Project No.: Date: Technician Fan Drawing Number 22/05/2021 Percy AHU GR-01 ,supply air readings

## Testing & Commissioning: Air Balancing:

Area served	Grille/ diffuser/ disk valve Number		Balance to Calculated total airflow I/s	Actual I/s		Air velocity@1,8m in m/s	Remarks		
CALL CENTRE WEST RUN	DIFFUSER 1	563	565	574	11	0.16			
FIRST FLOOR WEST	DIFFUSER 2	563	565	576	13	0.18			
FIRST FLOOR WEST	DIFFUSER 3	563	565	568	5	0.2			
FIRST FLOOR WEST	DIFFUSER 4	563	565	572	9	0.16			
FIRST FLOOR WEST	DIFFUSER 5	563	565	571	8	0.18			
FIRST FLOOR WEST	DIFFUSER 6	563	565	563	0	0.22			
FIRST FLOOR WEST	DIFFUSER 7	563	565	559	-4	0.17			
		TOTAL AIRFLOW FOR AHU IS : 3983 I/s							
					3983				